

PROJECT U1800

JULY MONTHLY REPORT

Contract No. 84-X89100-000

26 June 1984

I. MANAGEMENT REPORT

Program Status

Program proceeding satisfactorily. We are shipping all items to the site mid-July except the servo system which is scheduled for mid-August.

Accopmlishments

In-plant test of steel, panels and feed completed.

Problems

Template held in customs two weeks. Expected to be released next week.

Open Items

FBIS to provide pedestal layout of CFE items. Decision on pedestal ladders required by 10 July. See UAi letter dtd 1 June 84.

Changes

Additional grounding items requested were included by civil works.

II. TECHNICAL REPORT

Technical Activities Started

None

Progress

LNR B. Rottolo notified to provide plastic tubing for dehydrator.

Technical Problems

None

Achievements

Drawings revised to reflect FBIS requests. Civil works drawings UAi #11815 and 11204 provided as Enclosure #6.

Changes

Detailed foundation stairway sketches two copies are included as Enclosure #2. As indicated, the sell price to FBIS is \$5,400 each or \$10,800 total (1 June 84).

Open ItemsSpares Procurement/Minimum Approach

Servo spares list as requested by FBIS personnel is provided as Enclosure #4. Costs of new list \$28,611.00. Recommended training proposal submitted as Enclosure #3. Price to FBIS \$3,959.00

III. PROCUREMENT STATUS

On schedule as reported below

ESI Factory and On-Site Test procedure 84-08007-000 and 84-08008-000 submitted as Enclosure #5.

IV. PROGRAM SCHEDULE

Program schedule dated 25 June 84 submitted as Enclosure #1.

V. PLANNED MONTHLY ACTIVITY

Completion of civil works 21 July 84.

Shipping of all components (less servo system) mid-July

Servo In-plant test scheduled for 10 Aug 84.